```
+--------------------------------------------------------------------+
| IEEE 802.1 REVISION REQUEST 0132                                   |
+--------------------====================================------------+
```

DATE: March 18, 2014
NAME: Norman Finn
COMPANY/AFFILIATION: Cisco Systems
E-MAIL: nfinn@cisco.com

REQUESTED REVISION:
     STANDARD: 802.1Q-REV D2.0
     CLAUSE NUMBER: D.2.7.1
     CLAUSE TITLE: aggregation status

RATIONALE FOR REVISION:

Table D-3 is wrong. It numbers the bits 0-7, and Figure D-7 numbers them
1-8. This is not a major problem; most readers should be able to detect
the blunder and do the right thing. However, this TLV is now documented
in three places:

  ‹ 802.1AB-2009, exactly as in 802.1Q-REV D2.0
  ‹ 802.1Q-2012, exactly as in 802.1Q-REV D2.0
  ‹ P802.1AX-REV, corrected and extended. This standard is starting
sponsor ballot.

PROPOSED REVISION TEXT:

Delete section D.2.7 and renumber the remaining sections of Annex D.2.
Replace all references to D.2.7 in the document with the corresponding
references to 802.1AX-REV Annex F.1.

IMPACT ON EXISTING NETWORKS:

None.

```
+--------------------------------------------------------------------+
| Please attach supporting material, if any                         |
| Submit to:- Tony Jeffree, Chair IEEE 802.1                         |
|  and copy:- Glenn Parsons, Vice-Chair IEEE 802.1                   |
|     E-Mail: stds-802-1-maint-req@ieee.org                          |
|                                                                    |
|              +------- For official 802.1 use -----------+         |
|              | REV REQ NUMBER: 0132                      |         |
|              | DATE RECEIVED: Mar. 18 2014               |         |
|              | EDITORIAL/TECHNICAL                       |         |
|              | ACCEPTED/DENIED                           |         |
|              | BALLOT REQ'D YES/NO                       |         |
|              | Status: R                                 |         |
|              +-------------------------------------------+         |
+--------------------------------------------------------------------+
```